

PROGRESS REPORT OF CENTRAL ROAD FUNDS SCHEMES

S.No	Name of the scheme	District	Amount of Tech. Sanction	Date of sanction	Ending 3/2011	Funds released during 2011-12	Cumm releases	Expdt 12/2011	Cumm Expdt	Status
1	2	3	4	5	6	7	8	9	10	11
JAMMU DIVISION										
1	Impvt./ Upgd of R S Pura to Chakroi	Jammu	112.02	20-03-2001	112.02	0.00	112.02	0.00	112.02	completed
2	Upgd of Patnitop Sansar road Km 1st to 10th	Ramban	302.00	20-03-2001	302.00	0.00	302.00	0.00	302.00	completed
3	Const. of approach of Multi cell Box over Landoi Choi Nallah of Nanak Nagar Jammu	Jammu	71.34	20-03-2001	71.34	0.00	71.34	0.00	71.34	completed
4	Compl. Of 2nd bridge over River Tawi 299m	Jammu	427.00	20-03-2001	427.00	0.00	427.00	0.00	427.00	completed
5	Const. of 3rd Tawi bridge at Jammu	Jammu	580.00	20-03-2001	580.00	0.00	580.00	0.00	580.00	completed
6	Impvt/ Upgad of road Hotel Asia to M.G. chowk Satwari	Jammu	108.00	20-03-2001	108.00	0.00	108.00	0.00	108.00	completed
7	Impvt/ Upgad of Biaspur Parlah	Jammu	22.85	20-03-2001	22.85	0.00	22.85	0.00	22.85	completed
8	Const. of 100 Mt span vented cause way Garore Nallah Biaspur Parlah road	Jammu	78.54	20-03-2001	78.54	0.00	78.54	0.00	78.54	completed
9	Impvt/ Upgad of road from R. S Pura to Old Agra Chak	Jammu	61.15	20-03-2001	61.15	0.00	61.15	0.00	61.15	completed
10	Const. of 230 Mtr steel Bridge Nallah Bheeni at Ladhnoo Billawar	Kathua	791.81	10/12/01	639.86	0.00	639.86	0.00	639.86	completed
11	Rehd of 79. 20 Mtr span bridge at Jaganoo over river Tawi	Udhampur	100.00	15-10-2001	100.00	0.00	100.00	0.00	100.00	completed
12	Const. of Bani Daggar road	Kathua	238.20	15-10-2001	238.20	0.00	238.20	0.00	238.20	completed
13	Impvt/ Upgd of Udhampur Ghordi road Km 17 to 38	Udhampur	594.40	15-10-2001	516.59	0.00	516.59	0.00	516.59	Work in progress
14	Imvt./ upgd of Lakhanpur thin road Km 1st to 21st	Kathua	203.88	15-10-2001	203.88	0.00	203.88	0.00	203.88	completed
15	Imvt of Tikri Katra road Katra town to Panthal (Udhampur)	Reasi	363.15	25-04-2003	213.69	10.00	223.69	10.00	223.69	completed
16	Upgd/ Impv of Dablaire Sai road in Jammu	Jammu	123.89	14-05-2003	123.89	0.00	123.89	0.00	123.89	completed
17	Circular road Jammu (Panjthriti to Sidhra)	Jammu	137.05	17-10-2003	137.05	0.00	137.05	0.00	137.05	completed
18	Upgd/ Rajbagh Hera chak road in Kathua	Kathua	79.62	26-02-2004	79.62	0.00	79.62	0.00	79.62	completed
19	Imvt/ of Keller Domail road Udhampur	Udhampur	173.00	26-02-2004	173.00	0.00	173.00	0.00	173.00	completed
20	Impvt of Makhar kote Ukhral road	Ramban	96.57	26-02-2004	96.57	0.00	96.57	0.00	96.57	completed
21	Imvt of Tikri Katra road Km 1 to 5 Vaishno Devi side	Reasi	371.00	08/03/05	59.38	0.00	59.38	0.00	59.38	Completed

S.No	Name of the scheme	District	Amount of Tech. Sanction	Date of sanction	Ending 3/2011	Funds released during 2011-12	Cumm releases	Expdt 12/2011	Cumm Expdt	Status
1	2	3	4	5	6	7	8	9	10	11
22	Upgd./ Widening of Janipur to Amgrota road 7 to 24 km	Jammu	728.50	08/03/05	295.00	0.00	295.00	0.00	295.00	completed
23	Upgd of Doda Dessa road revised	Doda	518.00	08/03/05	410.71	0.00	410.71	0.00	410.71	completed
24	Double lane Satwari Airport ot R. S Pura Ballol Nallah	Jammu	1146.00	08/03/05	810.00	0.00	810.00	0.00	810.00	completed
25	Imvt of Thatri Kilotra 1- 18	Doda	1807.38	28-2-2006	190.00	75.00	265.00	75.00	265.00	work in progress
26	Thathri Kilotran Km 19-40	Doda	2099.91	28-2-2006	173.00	125.00	298.00	125.00	298.00	work in progress
27	Const.of Changa Kahal Jugalssar	Doda	2525.00	19-12-2006	0.00	125.00	125.00	125.00	125.00	work in progress
28	Const. of Gandoh -Jai road via Sinoo	Doda	2710.00	19-12-2006	0.00	125.00	125.00	125.00	125.00	work in progress
29	Const. of 313.00m Span PSC Girder Bridge over Nowshera Tawi in Rajouri Distt. Of J&K.	Rajouri	1490.00	28.09.2007	0.00	75.00	75.00	75.00	75.00	Work in progress
30	Const. of 311.00 m Span (10x26 & 2x25.50) Steel Girder Bridge over Bagh Nallha at Mukandpur in Distt. Kathua in J&K	Kathua	1246.00	28.09.2007	0.00	0.00	0.00	0.00	0.00	Work in progress
31	Constof 414.70m Span (14x26m and 2x25.35m) Steel Girder Bridge over Manowa Tawi Kathar Tehsil Akhnoor in Jammu Distt. Of J&K.	Jammu	1844.00	28.09.2007	0.00	0.00	0.00	0.00	0.00	Completed
32	Improvement/Upgrd. of Thanamandi Shahdra Sharief Road in Rajouri Distt of J&K	Rajouri	743.00	28.09.2007	0.00	73.94	73.94	73.94	73.94	completed
33	Impvt./Upgrd of Gurah Utter Road including Vented Causeway over Devak Nallah in Jammu Distt of J&K	Samba	432.00	28.09.2007	0.00	0.00	0.00	0.00	0.00	Completed
34	Const. of 137.00 m central Span + 2x250.00 m end balanced cantilever PSC Bridge over Chenab at Meri Mendraiya in Akhnoor Distt of J&K	Jammu	2182.00	28.09.2007	0.00	115.00	115.00	115.00	115.00	Work in progress
35	Widening/Upgrd Treva- Pindi Kathar road in J&K	Jammu	570.00	28.09.2007	0.00	50.00	50.00	50.00	50.00	Completed
36	Cons.of road from Kahara Jai Road up to village Jaura in Doda District	Doda	2078.00	28.09.2007	0.00	115.00	115.00	115.00	115.00	Work in progress
37	Impvtt./ Upgd of Kaluchak Purmandal road from Km 1.00 to Km 16.00 in J&K	Samba	596.00	13.03.2008	0.00	0.00	0.00	0.00	0.00	Completed
38	Const of 152 mt 4x38 mtrs span double lane pre stressed concrete girder bridge and right / left approaches at Muradpur (District Rajouri)	Rajouri	828.03	02.03.09	0.00	78.00	78.00	78.00	78.00	Work in progress
39	Improvement and upgradation of road from Km 1 st to 5.25 and construction of road from Km 5.25 to Bhatyas Manoo road via Chillli	Doda	3063.56	02.03.09	0.00	125.00	125.00	125.00	125.00	Work in progress

S.No	Name of the scheme	District	Amount of Tech. Sanction	Date of sanction	Ending 3/2011	Funds released during 2011-12	Cumm releases	Expdt 12/2011	Cumm Expdt	Status
1	2	3	4	5	6	7	8	9	10	11
40	Improvement/upgradation and construction of Mandi Phagla Buffliaz road	Poonch	4281.52	02.03.09	0.00	190.00	190.00	190.00	190.00	Work in progress
41	Construction of 90 m span deck type steel truss girder motorable bridges over river Chenab at Thatri	Doda	1068.18	02.03.09	0.00	100.00	100.00	100.00	100.00	Work in progress
42	Construction of 58 m span motorable steel grider bridge over Kagoni Nallah to Chopan Gungoh	Doda	261.82	02.03.09	0.00	25.00	25.00	25.00	25.00	Work in progress
43	Construction of road from Bhella to Rokali via Panshai Km 9 th to Km 17 th including upgradation from Km 1 st to km 17 th	Doda	903.53	02.03.09	0.00	100.00	100.00	100.00	100.00	Work in progress
44	Construction of road from Malnai to Chakabati Km 1 st to Km 10 th	Doda	691.20	02.03.09	0.00	105.00	105.00	105.00	105.00	Work in progress
45	Construction of road from Bhalla to Trown via Shangroo from Km 8 th to Km 12 th including upgradation of the road from Km 1 st to Km 12 th	Doda	576.40	02.03.09	0.00	145.00	145.00	145.00	145.00	Work in progress
46	Construction of road from Bhalla to Tesna Km 1 st to Km 10 th	Doda	783.29	02.03.09	0.00	115.00	115.00	115.00	115.00	Work in progress
47	Construction of road from Gajoth to Dugli including widening of first 3.2 kms of Bhalla Malothi road	Doda	540.42	02.03.09	0.00	105.00	105.00	105.00	105.00	Work in progress
48	Construction of 195 mt span double lane bridge over Jhajar Nallah with approaches to connect SMVD University / cancer hospital	Reasi	1620.10	02.03.09	0.00	240.00	240.00	240.00	240.00	Work in progress
49	Impvt & Upgrad of Dunadi Bunjwah link road from Km 1st to 13th	Kishtwar	1147.52	31.03.10	0.00	155.00	155.00	155.00	155.00	Work in progress
50	Impvt & Upgrd of Kurya Keshwan road Km 1st to Km 10th	Kishtwar	1530.51	31.03.10	0.00	155.00	155.00	155.00	155.00	Work in progress
51	Const & upgrad Singhpora to Singhpora Tunnel point Km 1st to 6th	Kishtwar	868.71	31.03.10	0.00	65.00	65.00	65.00	65.00	Work in progress
52	Upgradation / widening of Bantalab Barnai road	Jammu	393.40	31.03.10	0.00	32.00	32.00	32.00	32.00	Work in progress
53	Four lanning of Satwari to Kunjwani road	Jammu	1949.00	24.03.11	0.00	500.00	500.00	500.00	500.00	Work in progress
54	Widening & upgradation of Tikri - Katra road	Reasi	978.00	24.03.11	0.00	70.00	70.00	70.00	70.00	Work in progress
55	Construction of approach road Railway Station Katra via SMVDU	Reasi	1591.00	24.03.11	0.00	15.00	15.00	15.00	15.00	Work in progress
56	Widening and Upgradation of four lanning of Satwari Airport RS Pura Road	Jammu	1050.00	24.03.11	0.00	375.00	375.00	375.00	375.00	Work in progress
57	Construction of Hasti Sarthal Deviji Road upto village Agral	Kishtwar	1504.00	24.03.11	0.00	75.00	75.00	75.00	75.00	Work in progress

S.No	Name of the scheme	District	Amount of Tech. Sanction	Date of sanction	Ending 3/2011	Funds released during 2011-12	Cumm releases	Expdt 12/2011	Cumm Expdt	Status
1	2	3	4	5	6	7	8	9	10	11
58	Construction of Bhalessa Bhasderwah Road from village Amar - Khanitop via Bhall Padri road.	Doda	1022.00	24.03.11	0.00	75.00	75.00	75.00	75.00	Work in progress
58	TOTAL		54403.45		6223.34	3733.94	9957.28	3733.94	9957.28	

KASHMIR DIVISION

1	Widening of Srinagar Baramulla Batmaloo Qamarwari (six lane)	Srinagar	1173.00	20-03-2001	1046.62	0.00	1046.62	0.00	1046.62	completed
2	Srinagar Harwan road by way of providing nenawal coat and improve the foot path (2 lane)	Srinagar	247.00	20-03-2001	247.00	0.00	247.00	0.00	247.00	completed
3	Const. of Nowpora bridge Sgr Sonmarg raod	Srinagar	182.37	20-03-2001	182.37	0.00	182.37	0.00	182.37	completed
4	Const. of Dual carriage from Hazratbal Adha to Habak Crossing (4 lanes)	Srinagar	344.70	12.10.01	344.70	0.00	344.70	0.00	344.70	completed
5	Dual Carrageway from Nageen to Hazratbal Adda (2 lane)	Srinagar	312.86	10/12/01	312.48	0.00	312.48	0.00	312.48	completed
6	Dual Carrageway from Saidakadal to Nageen (2 lane)	Srinagar	369.86	10/12/01	115.48	0.00	115.48	0.00	115.48	completed
7	Dual Carrageway from Rainawari to Saidakadal (2 lane)	Srinagar	331.97	10/12/01	110.00	0.00	110.00	0.00	110.00	completed
8	Dual Carrageway from Khokhan Rainawari in Sgr City (2 lane)	Srinagar	362.72	10/12/01	109.40	0.00	109.40	0.00	109.40	completed
9	Dual Carrageway from Dalgate to Khokhan (2 lane)	Srinagar	353.84	10/12/01	145.00	0.00	145.00	0.00	145.00	completed
10	Dual Carrageway from Habak to Zukara	Srinagar	218.48	15/10/2001	80.00	0.00	80.00	0.00	80.00	completed
11	Const. of addl.2 lane bridge Ashai bagh Sgr- Sonmarg road.	Srinagar	229.00	25-04-2003	229.00	0.00	229.00	0.00	229.00	completed
12	Const. of Addl.2 lane bridge Saidakadal	Srinagar	99.00	25-04-2003	99.00	0.00	99.00	0.00	99.00	completed
13	Const. of 2 lane bridge Dalgate	Srinagar	310.00	25-04-2003	310.00	0.00	310.00	0.00	310.00	completed
14	Imvt./ Upgrd.of I.G road Const. of deep drain	Srinagar	930.00	14-05-2003	906.37	0.00	906.37	0.00	906.37	completed
15	Dev. of North South Corriodore Phase I (Soura to Pandach)	Srinagar	486.00		0.00	0.00	0.00	0.00	0.00	Completed
16	Const. of Rangasangam Amarnath Holi Cave	Ganderbal	1997.39	25-02-2005	0.00	0.00	0.00	0.00	0.00	Work halted
17	Dev. of North South Corriodor Phase II (Pandach to Soura Ph II)	Srinagar	684.12	08/03/05	599.12	0.00	599.12	0.00	599.12	completed
18	Const./ Upgd of Verinag Kokernag road via Batagund	Anantnag	700.00	08/03/05	160.00	55.00	215.00	0.00	160.00	Near completion
19	Upgd./ of Pahalgam Chandanwari road	Anantnag	406.96	08/03/05	360.00	0.00	360.00	0.00	360.00	completed
20	Imvt./ Upgd Northern Foreshore road Nishat to Naseem Bagh	Srinagar	609.00	08/03/05	484.00	0.00	484.00	0.00	484.00	Completed

S.No	Name of the scheme	District	Amount of Tech. Sanction	Date of sanction	Ending 3/2011	Funds released during 2011-12	Cumm releases	Expdt 12/2011	Cumm Expdt	Status
1	2	3	4	5	6	7	8	9	10	11
21	Upgrd. of Verinag Feeder Road in Distt. Anantnag in J&K	Anantnag	439.00	28.09.2007	0.00	60.00	60.00	0.00	0.00	Work in progress
22	Widening/Upgrd of Bugroo Khan Saheb Dood Pathri road in J&K	Budgam	1997.00	13.03.2008	0.00	350.00	350.00	150.00	150.00	Work in progress
23	Improvement/upgradation of road from Khanyar Qamarwari Gojwara (Nallah Maar) road including Additional Bridge over river Jehlum	Srinagar	1585.72	02.03.09	0.00	275.00	275.00	60.00	60.00	Work in progress
24	Construction of road from Kulgam to chamgund	Kulgam	746.45	02.03.09	0.00	46.45	46.45	46.45	46.45	Work in progress
25	Widening of Maulana Azad Road from Budshah Bridge to MA Bridge	Srinagar	1064.00	02.03.09	0.00	295.00	295.00	275.00	275.00	Work in progress
26	Widening of road from Police Control Room to Batmaloo bridge	Srinagar	362.90	02.03.09	0.00	37.90	37.90	37.90	37.90	Work in progress
27	Improvement/upgradation of Baghi Ali Mardan Khan Hazratbal road	Srinagar	612.97	02.03.09	0.00	100.00	100.00	50.00	50.00	Work in progress
28	Improvement / strengthening of existing road of Khanyar Zadibal Pandach (KZP)	Srinagar	305.58	02.03.09	0.00	25.00	25.00	25.00	25.00	Work in progress
29	Widening of National Highway from Qamerwari chowk to Parimpora / Bypass junction as four lane	Srinagar	1379.39	31.03.10	0.00	250.00	250.00	150.00	150.00	Work in progress
30	Impvt / upgrad of Beehama Safapora road	Ganderbal	1556.81	31.03.10	0.00	200.00	200.00	125.00	125.00	Work in progress
31	Const / upgrad of Bonyar Trikanjan Maidanan road	Baramulla	461.61	31.03.10	0.00	130.00	130.00	80.00	80.00	Work in progress
32	Const of road from Warapora to Fruit Mandi via Saidpora and Model Town Sopore	Baramulla	1881.98	31.03.10	0.00	497.65	497.65	497.65	497.65	Work in progress
33	Construction of Bridge over River Jehlum at Malroo	Srinagar	1513.00	24.03.2011	0.00	264.00	264.00	64.00	64.00	Work in progress
34	Construction of Zero Bridge on River Jehlum	Srinagar	1130.00	24.03.2011	0.00	0.00	0.00	0.00	0.00	Work in progress
35	Construction of Khanabal Junction - Mehandi Kadal road	Anantnag	466.00	24.03.2011	0.00	100.00	100.00	40.00	40.00	Work in progress
36	Construction of New Bridge over River Jhelum at Zainakadal Bridge location, Srinagar	Srinagar	831.00	24.03.2011	0.00	0.00	0.00	0.00	0.00	Work in progress
37	Construction of Ladoora Jahama Bridge over river Jehlum	Baramulla	1087.00	24.03.2011	0.00	400.00	400.00	100.00	100.00	Work in progress
37	TOTAL		27768.68		5840.54	3086.00	8926.54	1701.00	7541.54	
95	GRAND TOTAL		82172.13		12063.88	6819.94	18883.82	5434.94	17498.82	